AARON'S FIREPLACE COMPANY
611 E Harrison St | Republic, MO 65738
(417) 732-9775
aaronsfireplaceco@yahoo.com

Gas Diagnostic Checklist

Service Date:	**Customer Name:**
Service Order #:	**Phone Number:**
Unit Make:	**Address:**
Unit Model:	
Serial #:	

Gas Type: NG LP	**Pilot Type:** IPI Safety Pilot	**Gas Appliance:** Fireplace Stove Insert Log Set

Work Completed & Notes	New	Working	Replace	Checklist
				Check/Test Door for CO Leak Carbon Monoxide Measurement Prior to Service: _____ppm
				Check/Test Gas Pressure Input Gas PSI Inlet _____"wc / Gas PSI Manifold(output) _____"wc ☐ Could Not Test/Not Accessible
				Check/Test Burner Assembly
				Check/Test Thermopile Failure:0-350mv / Replace <=400mv Initial Test: _____mv 0----------350-----400----------750 Drop Test: _____mv Failure: 0-150mv / Replacement <= 220mv ☐ Could Not Test/Not Accessible 0----------150----------220--------+
				Check/Test Thermocouple Failure 0 to 14mv / Replace =<18mv Thermocouple Test: _____mv 0----------14-------18----------30+ ☐ Could Not Test/Not Accessible
				Inspect Flame Sensor
				Inspect all Gaskets
				Inspect Heat Exchanger/Body
				Clean Firebox
				Clean & Inspect Fan
				Megohmmeter Test on Fan Good Condition 100+ megohms **Failure 0-30 megohms / Replace 30-100 megohms (poor condition)** 0----------30----------100----------300+
				Check/Change Batteries in Remote/Receiver if applicable ▫ New Batteries Remote Brand: _____ ▫ Customer Provided
				Fire Off Appliance - Verify Unit Operation w/ and w/o remote
				Check/Test Door for CO Leak Carbon Monoxide Measurement After Service: _____ppm
	Yes_____ No_____			**Pictures uploaded into system?**
				Test for Gas Leak at All Fittings Test with liquid and electronic detector. ☐ No leaks detected

Diagnostic Results/Service Required:
☐ NPR

Recommended/Quoted Parts	Part Number	Warranty	Flat Rate Cost Installed	Accept	Decline	Installed	Prepaid
			$				
			$				
			$				
Preventative Maintenance Program			$				

Customer Signature	Check #	CC	
			Subtotal: $
			Tax: $
			Total: $

If parts or services are declined at this time, a new diagnostic trip and new diagnostic charge will be required prior to performing future service on this unit. A new parts and/or labor quote will be provided at that time based on the new/re-diagnosis.